VEGETATION MANAGEMENT PROCESS

	Target Timeline
DE and CME in conjunction with Roadside Environmental update Brush Control map to include application dates on Interstate, Primary, and Major Secondary Routes. CME establishes 'No Mow' status on treated section.	Nov. 1
Roadside Environmental determines the routes that will have brush control application in the Fall and forwards list to DE / CME.	Jan. 1
Maintenance begins A-boom Mowing (or other heavy mowing operations) of the brush control sections designated for the Fall	Jan. 2
Maintenance completes A-boom Mowing of the designated brush control sections	May 1
Maintenance notifies Roadside Environmental of any Fence Treatment, Paved Shoulder, or Pavement Crack Treatmnet on an as-needed basis.	(variable)
Maintenance notifies Roadside Environmental when the June cycle of shoulder mowing is completed on all divided highways. Maintenance should strive to have the mowing completed on these highways in early June so that Roadside can apply Plant Growth Regulators.	June 15
Roadside Environmental begins brush control application on designated brush control sections.	Aug. 1
Roadside Environmental completes brush control application on brush control sections.	Oct. 15