

**DIVISION: 8****CHANGES BETWEEN THE DRAFT 08-15 STIP AND THE 09-15 STIP**

<b>PROJECT</b>	<b>COUNTY</b>	<b>ROUTE/CITY</b>	<b>DESCRIPTION</b>	<b>COMMENTS</b>
R-2501	RICHMOND	US 1	SOUTH CAROLINA STATE LINE TO SR 1001. WIDEN TO MULTI-LANES WITH BYPASS OF ROCKINGHAM ON NEW LOCATION. (COORDINATE WITH PROJECT K-3808)	TO ASSIST IN BALANCING FUNDS, CONSTRUCTION FOR SEGMENTS 'BB' AND 'BC' DELAYED FROM FY 13 TO FY 14.  BASED ON PRIORITY NEEDS, RIGHT OF WAY FOR SEGMENT 'C' ACCELERATED FROM FY 13 TO FY 11 AND CONSTRUCTION FOR SEGMENT 'C' ACCELERATED FROM FY 15 TO FY 13.
R-2527	MONTGOMERY	NC 24-27	NC 73 TO THE TROY BYPASS. WIDEN TO MULTI-LANES.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 11 TO FY 12.
R-4444	MONTGOMERY	FH 49	UWHARRIE NATIONAL FOREST, PFH 49-1(3). REPLACE REEVES CREEK VENTED FORD AND PAVE NORTH END OF FH 49.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, CONSTRUCTION DELAYED FROM FY 08 TO FY 11.
R-5107	ANSON RICHMOND	PEE DEE WILDLIFE REFUGE	PED-10(1). REHABILITATE REFUGE ROAD AND PARKING AREA.	PROJECT IMPLEMENTATION BY US FISH AND WILDLIFE SERVICE. PROJECT ADDED WITH CONSTRUCTION IN FY 10.
U-3600	RANDOLPH	ASHEBORO	US 220 BUSINESS (NORTH FAYETTEVILLE STREET), SR 2261 (OLD LIBERTY ROAD) TO US 220 AT US 311. WIDEN TO MULTI-LANES.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY FOR SEGMENT 'A' DELAYED FROM FY 09 TO UNFUNDED AND CONSTRUCTION FOR SEGMENT 'A' DELAYED FROM FY 11 TO UNFUNDED.  BASED ON PRIORITY NEEDS, RIGHT OF WAY FOR SEGMENT 'C' ADDED IN FY 10 AND CONSTRUCTION FOR SEGMENT 'C' ADDED IN FY 11.
U-3628	MOORE	CARTHAGE	NC 24-27, COURTHOUSE WEST OF NC 22 (MCNEILL STREET) TO US 15-501. WIDEN TO THREE LANES WITH CURB AND GUTTER.	TO ALLOW ADDITIONAL TIME FOR PLANNING AND DESIGN, RIGHT OF WAY DELAYED FROM FY 09 TO FY 12, AND CONSTRUCTION DELAYED FROM FY 11 TO FY 13.